



PURLINS FOR BLDG B
Q to AA

PURLINS FOR BLDG C
Q to AA

PURLIN MATERIALS KEY PLAN

X xx/xx/xx
xxx xx/xx/xx Xxx
xxx xx/xx/xx
xxx xx/xx/xx
xxx xx/xx/xx

markName	wallName	panelCount	markCount	totalCount	sectionAlias	sectionMil	markLength	markFT	markIN	mark16	itemWeight	totalWeight	totalLength
F	PURLIN Stair 2	1	2	2	Roof Deck LDGR-600T350-54-50 (120)	54	8.67	8	8	0	43.15	43.15	17.33
G	PURLIN Stair 1	1	2	2	Roof Deck LDGR-600T350-54-50	54	8.67	8	8	1	43.17	43.17	17.34
				4			8.67 Total					86.32	34.68
G	PURLIN A1toA	1	2	2	Roof Deck LDGR-600T350-54-50	54	10.00	10	0	1	49.81	49.81	20.00
				2			10.00 Total					49.81	20.00
G	PURLIN LtoM	1	2	2	Roof Deck LDGR-600T350-54-50	54	10.67	10	8	1	53.13	53.13	21.35
G	PURLIN KtoL	1	2	2	Roof Deck LDGR-600T350-54-50	54	10.67	10	8	1	53.13	53.13	21.35
G	PURLIN OtoP	1	2	2	Roof Deck LDGR-600T350-54-50	54	10.67	10	8	1	53.13	53.13	21.35
G	PURLIN AtoB	1	2	2	Roof Deck LDGR-600T350-54-50	54	10.67	10	8	1	53.13	53.13	21.35
				8			10.67 Total					212.54	85.38
G	PURLIN Elevator Shaft	1	2	2	Roof Deck LDGR-600T350-54-50	54	11.00	11	0	1	54.79	54.79	22.00
				2			11.00 Total					54.79	22.00
G	PURLIN CtoD	1	2	2	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	59.77	24.00
G	PURLIN FtoH	2	2	4	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	119.54	48.00
G	PURLIN DtoF	2	2	4	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	119.54	48.00
G	PURLIN HtoJ	2	2	4	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	119.54	48.00
G	PURLIN MtoO	2	2	4	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	119.54	48.00
G	PURLIN JtoK	1	2	2	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	59.77	24.00
G	PURLIN BTOC	1	2	2	Roof Deck LDGR-600T350-54-50	54	12.00	12	0	1	59.77	59.77	24.00
				22			12.00 Total					657.46	264.00
F	PURLIN Elevator Shaft	1	2	2	Roof Deck LDGR-600T350-54-50 (120)	54	16.67	16	8	0	82.98	82.98	33.33
				2			16.67 Total					82.98	33.33
F	PURLIN Stair 1	1	2	2	Roof Deck LDGR-600T350-54-50 (120)	54	18.67	18	8	0	92.93	92.93	37.33
G	PURLIN Stair 2	1	2	2	Roof Deck LDGR-600T350-54-50	54	18.67	18	8	1	92.96	92.96	37.34
				4			18.67 Total					185.89	74.68
F	PURLIN A1toA	1	1	1	Roof Deck LDGR-600T350-54-50 (120)	54	40.00	40	0	0	99.57	99.57	40.00
				1			40.00 Total					99.57	40.00
F	PURLIN KtoL	1	1	1	Roof Deck LDGR-600T350-54-50 (120)	54	189.33	189	4	0	471.34	471.34	189.33
F	PURLIN LtoM	1	1	1	Roof Deck LDGR-600T350-54-50 (120)	54	189.33	189	4	0	471.34	471.34	189.33
F	PURLIN OtoP	1	1	1	Roof Deck LDGR-600T350-54-50 (120)	54	189.33	189	4	0	471.34	471.34	189.33
				3			189.33 Total					1413.92	568.00

markName	wallName	panelCount	markCount	totalCount	sectionAlias	sectionMil	markLength	markFT	markIN	mark16	itemWeight	totalWeight	totalLength
C1	PURLIN Stair 1	1	3	3	Roof Z Purlin	54	8.67	8	8	0	54.15	54.15	26.00
				3			8.67 Total					54.15	26.00
C1	PURLIN A1toA	1	7	7	Roof Z Purlin	54	10.00	10	0	0	145.78	145.78	70.00
				7			10.00 Total					145.78	70.00
C1	PURLIN KtoL	1	20	20	Roof Z Purlin	54	10.67	10	8	0	444.32	444.32	213.35
C1	PURLIN LtoM	1	19	19	Roof Z Purlin	54	10.67	10	8	0	422.10	422.10	202.68
C1	PURLN OtoP	1	26	26	Roof Z Purlin	54	10.67	10	8	0	577.62	577.62	277.35
C1	PURLIN AtoB	1	35	35	Roof Z Purlin	54	10.67	10	8	0	777.56	777.56	373.36
				100			10.67 Total					2221.61	1066.75
-	PURLIN PtoQ	2	10	20	Roof Z Purlin	54	11.00	11	0	0	457.6	457.6	220.00
-	PURLIN ZtoAA	2	10	20	Roof Z Purlin	54	11.00	11	0	0	457.6	457.6	220.00
C1	PURLIN Elevator Shaft	1	3	3	Roof Z Purlin	54	11.00	11	0	0	68.73	68.73	33.00
				43			11.00 Total					983.93	473.00
C3	PURLIN KtoL	1	11	11	Roof Z Purlin	54	11.12	11	1	6	254.64	254.64	122.27
				11			11.12 Total					254.64	122.27
C2	PURLIN AtoB	1	6	6	Roof Z Purlin	54	11.67	11	8	0	145.79	145.79	70.00
				6			11.67 Total					145.79	70.00
-	PURLIN QtoR	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN RtoS	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN StotT	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN TtoU	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN UtoV	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN VtoW	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN WtoX	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN XtoY	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
-	PURLIN YtoZ	2	10	20	Roof Z Purlin	54	12.00	12	0	0	499.2	499.2	240.00
C1	PURLIN BTOC	1	42	42	Roof Z Purlin	54	12.00	12	0	0	1049.63	1049.63	504.00
C1	PURLIN HtoJ	2	38	76	Roof Z Purlin	54	12.00	12	0	0	949.67	1899.33	912.00
C1	PURLIN JtoK	1	37	37	Roof Z Purlin	54	12.00	12	0	0	924.67	924.67	444.00
C1	PURLIN MtoO	2	26	52	Roof Z Purlin	54	12.00	12	0	0	649.77	1299.54	624.00
C1	PURLIN CtoD	1	39	39	Roof Z Purlin	54	12.00	12	0	0	974.66	974.66	468.00
C1	PURLIN DtoF	2	38	76	Roof Z Purlin	54	12.00	12	0	0	949.67	1899.33	912.00
C1	PURLIN FtoH	2	37	74	Roof Z Purlin	54	12.00	12	0	0	924.67	1849.35	888.00
C2	PURLIN KtoL	1	6	6	Roof Z Purlin	54	12.00	12	0	0	149.96	149.96	72.00
C2	PURLIN LtoM	1	7	7	Roof Z Purlin	54	12.00	12	0	0	174.95	174.95	84.01
				589			12.00 Total					14714.22	7068.01
C1	PURLIN Stair 2	1	4	4	Roof Z Purlin	54	18.67	18	8	0	155.52	155.52	74.67
				4			18.67 Total					155.52	74.67
	Totals Purlins			763								18675.63	8970.697
	Totals Ledgers			48								2843.289	1142.069
	Totals All			811			Grand Total					21518.92	10112.77

markName	wallName	panelCount	markCount	totalCount	sectionAlias	sectionMil	markLength	markFT	markIN	mark16	itemWeight	totalWeight	totalLength
Revs:													
1- ctg-12-06-04-Revise entire takeoff due to B to I assumption of reuse; Add Stair, elevator shaft purlin materials													
2-ctg-12-06-04-Add Bldgs B&C purlins to 12-12-04 revisions													
3-Address ledger to show total materials but make clear that ledger materials are not to be used for the purlin orders or otherwise until further notice.													